

City of Detroit
Kwame M. Kilpatrick
Mayor

Detroit City Council

Janice M. Winfrey
City Clerk

Detroit Water and Sewerage
Department

Board of Water Commissioners

Victor M. Mercado
Director

fast

Project Information Line
877.329.5858
or
dwsd.org

MACOMB INTERCEPTOR SEWER REPAIRS PROJECT UPDATE FEBRUARY 2008

The Detroit Water and Sewerage Department and NTH Consultants have selected Inland Waters Pollution Control as the contractor to perform the Macomb County Sewer System Repairs Project. Based on the current schedule and project status, the project should be completed by the end of September 2008 and is currently approximately 52 percent complete.

During the month of February 2008, work consisted of completing water proofing treatment of the sewer liner in an area west of the Garfield Gate Structure beneath 15 Mile Road to the west of 15 Mile Road and Garfield Road. Construction of a large flow control structure into the sewer has also been on-going on Garfield Road just north of 15 Mile Road. Excavation and bracing installation work in this area will continue through approximately June of 2008. The northbound curb lane of Garfield Road is closed during this phase of the project.

Work to complete an access structure into the sewer on the south side of 15 Mile Road to the west of Garfield Road. This work will require long-term closure of the eastbound curb lane.

Flow control for this work will consist of raising and lowering a steel plate in the Garfield Gate. Other flow control consists of shutting down the Clintondale Pumping Station during daylight hours, which have not affected the public as the station is turned back on before flows become high.

DWSD will provide monthly written updates as appropriate throughout the repair period to keep all property and community members fully informed of the progress. Information on project updates and details can be obtained by calling the Project Information Line at 877.329.5858 or on DWSD's Web site at dwsd.org.

